


# CDF Operations Summary

- Monday, November 8:
  - All BSW crates and power supplies replaced
  - Close NE arch; CPR/CCR work done, but for final checkout
  - Start BMU Ar/ethane after power supply LOTO
- Tuesday, November 9:
  - Start solenoid checkout
  - Start COT Ar/ethane after power supply LOTO
  - Close north muon wall and east muon wall; move forklift and support to east side
  - Start east low  $\beta$  quad support installation
- Wednesday, November 10:
  - BMU with Ar/ethane and HV
  - BSW crates filled with washed cards and checkout in progress; still need transition cards
  - CLC PMT work
  - East low  $\beta$  quad support loading, Invar bar removal, and alignment
  - All CA keys back for power supply checkout
- Thursday, November 11:
  - Main CDF fileserver restored to normal operation with more RAID array storage
  - COT with Ar/ethane and HV



# CDF Operations Summary

- Friday, November 12:
  - All CA keys back for critical device tests until 1600 Saturday
  - Plug sourcing (also, previous weekend)
- Monday, November 15
  - Solenoid field on? 24/7 gas/cryo tech coverage begins
  - First COT Ar/ethane checkout, then COT Ar/CO<sub>2</sub> field on tests with no beam
  - Tevatron ramping and cold
- Friday, November 19:
  - Power supply/interlock testing over weekend; TeV PS commissioning after this
- Thanksgiving, November 25-26
- Friday, November 26:
  - Main injector beam commissioning starts
- Monday, November 29:
  - Pbar commissioning starts
- Monday, December 6:
  - First shots from pbar to MI
- Tuesday, December 7:
  - First attempt at colliding beam