



CDF Operations

Steve Hahn

October 25, 2004

All Experimenters' Meeting



Schedule

- CSL (consumer server logger) upgraded with goal of testing “parallel logger” scheme before end of shutdown
 - CSL is DAQ bottleneck at 20 MB/sec
 - Must exceed 30 MB/sec; preliminary tests indicate possible 35 MB/sec
 - Ultimately, rebuild CSL to achieve 60 MB/sec
- 400 Hz motor generator maintenance over last two weeks, including brush replacements
 - Still need to work on MG supplying power to silicon and muon systems
- COT baggies up and down and up...and slitted
 - SVT tower which was lost during shutdown recovered
 - Various single channel problems fixed or investigated
 - Endplugs are finally in
- Repair Suva™ (for COT endplate cooling) leak near tank in pit west alcove
- Since last week:
 - Flowing argon/ethane to muon chambers
 - East endplug in



Schedule

- ☛ This morning:
 - West endplug in
 - NW central arch in; NE central arch out (last of the CPR/CCR work to be done)
- ☛ Tomorrow:
 - West muon wall closed
 - Start west low β quad support installation
- ☛ November 5 or 8:
 - Close NE arch; CPR/CCR work done
 - Close north muon wall and east muon wall
 - Move forklift and support to east side
 - Start east low β quad support installation
- ☛ November 8–15
 - Solenoid checkout
 - COT Ar/CO₂ field on tests with no beam
- ☛ November 22: Shutdown done



Miscellany

☛ DAQ:

- SVX cosmic ray run Friday
 - ➔ First since shutdown silicon near beginning of shutdown (silicon cool!)
 - ➔ Cannot read out L00 & ISL due to problem with ISL SRC (silicon readout controller); being investigated (but problem upstairs, not in detector)
- CDF webserver replaced
- CDF fileserver in process of being replaced; still need to move to final configuration
- 64 new nodes of L3 installed on first floor! In process of water cooling these racks. Burn in has started
- Slow controls software/PC upgrades well underway

☛ SVX/COT cooling

- Isolation of COT volume from SVX volume in bore works well
- Will eventually test SVX at -10°C . (with eventual goal of lessening radiation damage)
- Installed plumbing to allow each silicon chiller to be valved into a test heat load—to diagnose faulty chiller



Miscellany

☛ COT:

- New Faraday cages on HV side of all superlayers but innermost (2-8) allow lowering voltage threshold from 225 mV to 205 mV
- Rebuilt recirculation pump
- Installed “hooks” for filtering system, improved O₂ monitoring, and backup pump
- HV on with N₂ in chamber; so far looks OK

☛ Central/Plug E-M Timing

- Mostly done; cleaning up
- Spare fibers need to be delivered and installed

☛ Solenoid Watt can vacuum work complete

☛ Installation of remote power cycling for all calorimeter power supplies (on crate-by-crate basis instead of rack-by-rack)